



# LARAMIE US287/THIRD STREET PROJECT UPDATE



as of 3/21/2025

## Work completed the week of 3/17/2025

- Sidewalks were poured at Lewis and Clark, south corners were also removed.
- Work continued at Ivinson and Garfield. Crews worked on signals and storm drains.
- Signal poles went up at Garfield
- ADA work began on the west side of 3rd St. from Garfield to Sheridan.
- First half of the box culvert was placed at the Spring Creek Bridge

## Work projected for the week of 3/24/2025

- Demo/removal of ADA corners and gutters at Canby and Sully
- Work on pull boxes and conduit at Ivinson.
- Erect mast arms at Garfield and place signal and pedestrian heads.
- Begin construction on wingwalls and headwalls at the box culvert at the Spring Creek Bridge
- Beginning ADA and gutter work at Lyon and McConnell, will close west side access from 3rd St. on Wednesday
- Storm drain installation at Garfield and Ivinson

## WYDOT Reminders:

- Parking WILL NOT be available in work zones
- Watch for flagging operations, reduced speeds, traffic control, and barriers
- Hours of operations will be Monday-Fridays and e/o Saturday from 7:00AM to 7:00PM
- To be added to the weekly email update list - email [andrea.staley@wyo.gov](mailto:andrea.staley@wyo.gov)
- Visit [https://www.dot.state.wy.us/home/news\\_info/district\\_news\\_info/district\\_1/laramie-3rd-street-project.html](https://www.dot.state.wy.us/home/news_info/district_news_info/district_1/laramie-3rd-street-project.html) for project updates too.

Questions/Comments/Concerns contact Andrea Staley | WYDOT Public Relations

307-745-2142 | [andrea.staley@wyo.gov](mailto:andrea.staley@wyo.gov)