



LARAMIE US287/THIRD STREET PROJECT UPDATE



as of 4/4/2025

Work completed the week of 3/31/2025

- Knife River poured sidewalk, curb and gutter at various locations.
- Casper Electric placed pullboxes at Ivinson and wired the signal at Garfield. Signal at Garfield is currently in flash operation until Garfield reopens.
- Mast arms were placed at Ivinson.
- Work began at Russell and 3rd.
- S&S set forms and rebar for wingwalls are sidewalks at the Spring Creek box.
- DRM bored Ivinson and interconnect
- Six Points worked on storm sewer at Garfield and Sheridan.

Work projected for the week of 4/7/2025

- Demo/removal and flat work of ADA corners and double gutters at Lyon and McConnell on the east side. Lyon and McConnell will remain closed on the east side while crews work.
- Form and pour back corners at Ivinson
- Electrical crews will install wiring at the Ivinson signal
- Remove the signal at Russell
- S&S will continue to construct wingwalls and set sidewalk forms and rebar
- Inlets will be placed at Garfield, Ivinson, and Sheridan
- Boring will begin at Russell for interconnect line.

WYDOT Reminders:

- Parking WILL NOT be available in work zones
- Watch for flagging operations, reduced speeds, traffic control, and barriers
- Hours of operations will be Monday-Fridays and e/o Saturday from 7:00AM to 7:00PM
- To be added to the weekly email update list - email andrea.staley@wyo.gov
- Visit https://www.dot.state.wy.us/home/news_info/district_news_info/district_1/laramie-3rd-street-project.html for project updates too.

Questions/Comments/Concerns contact Andrea Staley | WYDOT Public Relations

307-745-2142 | andrea.staley@wyo.gov